

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial

Control Services Company

Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection: Outcome: Date:

DEI-Site Visit Matt Munger Partial Tuesday,

November 14, 2017

Informational

1 Matt Munger 10/30/2017 8:59 AM

No workers present, Scott Fischer stopped by and I spoke with him in regards to the paving. He stated they want to start later this week to try and start on putting down geogrid.

Informational

2 Matt Munger 10/31/2017 3:58 PM

Came by in the morning and Walters Excavating was working on the sub grade for the pavement.

Pressure test on fire line still needs to be done then we can start the chlorination process, etc. Spoke with Kevin in last week about the pressure test.

Informational

3 Matt Munger 11/01/2017 11:32 AM

Walter Excavating is working on subgrade for areas that are to be paved. Spoke with Scott Fischer about when they would be ready to do a proof roll and he said it would be a bit, I told Scott to call me when they are ready.

Informational

4 Matt Munger 11/03/2017 10:45 AM

Workers still spreading base material over geogrid. Spoke with Butch Walter and he said they are waiting on the curb stakes to be put in but is hoping to possibly proof roll on Tuesday 11/7/17.

Informational

5 Matt Munger 11/14/2017 10:01 AM

Keith contacted me Tuesday morning and stated his truck broke down and that he would

not be able to make it to de-chlorinate the line. I Informed Keith that Blue Valley Labs would have to come in on saturday if we take samples Thursday and Friday and that Blue Valley will charge them \$100.00 for having to come in on a Saturday to pull samples.

I contacted Blue Valley Labs to see if they could have an employee come in Saturday to pull samples. The lady on phone took my info down and told me they would have the lady that would possibly be in call me Tuesday afternoon.

DEI-Site Visit Matt Munger Partial Tuesday,
November
14, 2017

Informational

1 Matt Munger 11/14/2017 11:31 AM
No workers present, curbs are still covered.

Comments: