
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Vacuum	Brice Lawson	Partial	Tuesday, November 14, 2017

Informational

- 1 Brice Lawson 11/14/2017 6:45 AM
On 11-9-17 Bryan Byrd witnessed vacuum testin on the following manholes:

MH A-5 - Test Passed

MH A-6 - Test Passed

MH B-1 - Test Passed

MH B-2 - Test Passed

MH B-3 - Test Passed

DEI-Sanitary Sewer - Vacuum	Brice Lawson	Passed	Tuesday, November 14, 2017
-----------------------------	--------------	--------	----------------------------------

Resolved

- 1 Brice Lawson 11/01/2017 4:21 PM
On 10/31 Redford attempted to vac test MH U-1 but the vac of 10" of mercury was not achieved due to a leak. Make proper corrections and perform test

MH A-1, Redford attempted to vac test but the vac of 10" of mercury was not achieved due to a leak. It appears there is a leak at the adjustment ring joint. Make proper corrections and perform test.

MH A-2, Vac test was performed for 2.5 minutes. Test started at 10" of mercury and ended at 9.5" of mercury. This test passed.

MH A-3, Redford attempted to vac test but the vac of 10" of mercury was not achieved due to a leak. It appears there is a leak at the adjustment ring joint. Make proper corrections and perform test.

Brice Lawson 11/14/2017 6:37 AM

The joints for the adjustment rings for MH A-1, A-2 and U-1 have been grouted and retested on 11-9-17. Bryan Byrd witnessed the vac tests and the tests passed.

DEI-Sanitary Sewer - Air Test	Brice Lawson	Partial	Tuesday, November 14, 2017
-------------------------------	--------------	---------	----------------------------------

Informational

1 Brice Lawson 11/07/2017 4:31 PM
Bryan Byrd witnessed air testing on the following line sanitary sewer line segments.

MH A-6 to MH A-7 Test Passed

MH A-7 to MH B-1 Test Passed

DEI-Sanitary Sewer - Air Test	Brice Lawson	Partial	Tuesday, November 14, 2017
-------------------------------	--------------	---------	----------------------------------

Informational

1 Brice Lawson 11/14/2017 6:52 AM
On 11-9-17 Bryan Byrd witnessed air testing on the following sanitary sewer line segments.

MH B-1 to MH B-2 Test Passed

MH B-2 to MH B-3 Test Passed

Comments:

