

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial

B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Storm - Sewer Construction Inspection	Steve Robbins	Partial	Wednesday, November 15, 2017

Informational

- 1 The contractors connected to the existing storm box. They are pouring the collars this afternoon and trying to backfill before the rain tomorrow.

Informational

- 2 Last week they tied into existing 3-1 and installed 3-2 storm inlet. Over the weekend they install about 70 ft. of storm pipe heading toward storm inlet 3-3. They will be working on this pipe today. Steve Robbins 10/02/2017 9:09 AM

Informational

- 3 The contractor has installed another 30 ft. of pipe with rock, they will backfill now. Steve Robbins 10/03/2017 10:07 AM

Informational

- 4 Today the contractors are continuing on the storm pipe, they have picked up where they left off heading toward storm structure 3-3. There is also one roof drain they are going to tie into the storm pipe. Steve Robbins 10/10/2017 10:54 AM

Informational

- 5 This afternoon the contractors installed 3 sticks of storm pipe and connected one roof drain to the pipe on their way towards structure 3-3. Steve Robbins 10/10/2017 2:40 PM

Informational

- 6 The contractors are backfilling the storm they did yesterday and they are getting compaction tests. Steve Robbins 10/11/2017 11:21 AM

Informational

- 7 I was off on my numbers for the storm structures, they have connected to existing 1-1, installed 1-2 and now they are installing 1-3 nyoplast. They have done compaction tests and backfilled up to structure 1-3. Steve Robbins 10/11/2017 2:29 PM

Informational

8 The contractors are working on nyoplast structure 1-4 is being installed today.Steve Robbins 10/12/2017 12:49 PM

Informational

9 The Nyoplast structure 1-4 has the wrong flow line coming out , so they have to get it re-made. Tomorrow they will go back to sanitary.Steve Robbins 10/12/2017 2:38 PM

Corrective Action Required

10 They have 1-4 installed and are now working on 1-5.Steve Robbins 11/02/2017 4:08 PM

Informational

11 The contractors have now insalled structures 1-5,1-6. 1-7, and 1-8. They are working on 1-9.Steve Robbins 11/06/2017 12:48 PM

Informational

12 The storm structure up to 1-9 have been installed, they will start on the other side of the building after they finish the water line.Steve Robbins 11/08/2017 11:31 AM

Informational

13 Storm structure 2-3 and 2-2 has been installed and they are working toward 2-1.Steve Robbins 11/15/2017 2:31 PM

DEI-Roof Drain	Steve Robbins	Partial	Wednesday, November 15, 2017
----------------	---------------	---------	------------------------------------

Informational

1 They were still working on the roofdrains on the back side of the building.

DEI-Roof Drain	Steve Robbins	Passed	Wednesday, November 15, 2017
----------------	---------------	--------	------------------------------------

Informational

1 All the roof drains have been installed and connected to the storm pipe.Steve Robbins 11/15/2017 9:39 AM

**Comments:**

---