

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial  
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Subgrade Inspection	Matt Munger	Partial	Thursday, November 16, 2017

Informational

1 Matt Munger 11/16/2017 10:20 AM

Contractor has some areas on the west side of the proposed paved area that needs to have geogrid put in place. I observed geogrid in areas that are to be paved on the north and east side and a minimum of 6" of compacted base material over the geogrid as well as areas on the west where curb is going to be put in. Workers were removing spoils from the site.

**Comments:**