

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial
Control Services Company
Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Driveway Inspection	Matt Munger	Partial	Friday, November 17, 2017

Informational

- 1 Matt Munger 11/17/2017 9:11 AM
Checked the SE and SW driveway approaches for compacted gravel and ran a string line to see if there was space for 8" of concrete. I contacted Scott Fischer and told him the SW driveway approach needs to have some work done in the middle to allow 8" of concrete throughout the driveway approach. I also informed Scott that there is plans for sidewalks to go through the driveway approaches and that they need to carry a 1.5% cross slope throughout driveway approach inside of the 5ft wide walking space throughout the driveway approach. The NW driveway approach was not ready at this time, I told Scott to let me know when they are going to be ready to pour that approach.

Comments: