

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Matt Munger	Partial	Monday, November 20, 2017

Informational

- 1 Matt Munger 11/20/2017 10:35 AM
Workers were putting in curb stakes for the entrance. Subgrade base material appears to compacted for the areas that asphalt is required. Will need to perform a proof roll for the curbs and pavement areas before they put down pavement and curbs.

Comments: