

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRRES20171839, Building Permit - Residential

Address: 4012 SW MERITAGE LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Gas Service Inspection - Residential</b>	Dale Carter	Passed	Tuesday, November 21, 2017

<b>All Rough Inspection - Residential</b>	Dale Carter	Failed	Tuesday, November 21, 2017
---	-------------	--------	----------------------------

### Corrective Action Required

- |   |      |  |
|---|------|--|
| 1 | Misc | 2. EXT: Siding nails overdriven; ensure WSP spacing where needed.<br>12. 1st FLR: Firestop at change of ceiling height in living room - foam gaps in blocking.<br>13. 1st FLR: Firestop vert-to-horiz where fireplace meets arches and where arch meets perimeter wall - foam gaps.<br>21. 1st FLR: Many corrections needed in roof framing - too numerous to itemize, but include issues such as missing purlins, missing supports, and incorrectly constructed supports. |
|---|------|--|

<b>Gas Piping Inspection - Residential</b>	Dale Carter	Passed	Tuesday, November 21, 2017
--	-------------	--------	----------------------------

Comments: