

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161765, Building Permit - Commercial

Address: 801 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Failed	Tuesday, November 21, 2017

Partial Correction

1	Misc	OK TO COVER WHEN READY SHEAR WALL SHEATHING AT STAIRWELLS 1ST LEVEL
---	------	---------------------------------------------------------------------

Partial Correction

2	Misc	OK TO COVER WHEN READY FRAMING & ENCLOSED SYSTEMS AT PRE-ROCK WALL SECTIONS FOR TUBS & SHOWERS AT: 4TH FLOOR; 3RD FLOOR; 2ND FLOOR; 1ST FLOOR;
---	------	------------------------------------------------------------------------------------------------------------------------------------------------------------

Partial Correction

3	Misc	OK TO COVER WHEN READY WALL AND CEILING FRAMING & ENCLOSED SYSTEMS AT: 4TH FLOOR UNITS AND SPACES INCLUDING STAIRWELLS AND ELEVATOR SHAFT; RC CHANNEL IN PLACE AT CEILINGS & WALLS 3RD FLOOR UNITS AND SPACES INCLUDING STAIRWELLS AND ELEVATOR SHAFT; RC CHANNEL IN PLACE AT CEILINGS & WALLS 2ND FLOOR UNITS AND SPACES INCLUDING STAIRWELLS AND ELEVATOR SHAFT; RC CHANNEL IN PLACE AT CEILINGS & WALLS 1ST FLOOR UNITS AND SPACES INCLUDING GARAGES; RC CHANNEL IN PLACE AT CEILINGS & WALLS EXTERIOR WALLS AT N & S GARAGES OK TO COVER WHERE ELECTRICAL FEEDERS ENTER FROM METER BANKS
---	------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Corrective Action Required

4

Misc

SOFFITS, FIR-DOWNS, DROP CEILINGS:

4TH FLOOR: **SCREW BOTH FLANGES OF TENSION STUDS AT TOP CONNECTION.** BOTTOM ENDS HAVE TWO SCREWS - OK.

Comments: