

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20173708, Building Permit - Residential

Address: 206 SW 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Plumbing Inspection - Residential	John Borns	Failed	Tuesday, November 21, 2017

Corrective Action Required

1	Misc	BOCA PLATE REQUIRED TO PROTECT PIPE AT KITCHEN WEST WALL TOP PLATE
---	------	--

Corrective Action Required

2	Misc	STUD SHOE REQUIRED WHERE STUD OVERBORED AT 1ST FLR BA EAST WALL
---	------	---

Corrective Action Required

3	Misc	BASEMENT EXCLUDED UNTIL ALL WORK IS COMPLETED.
---	------	--

Corrective Action Required

4	Misc	NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL ALL SYSTEMS INCLUDING STRUCTURAL /FRAMING & HVAC ARE COVERED BY PERMIT. ALL FURTHER INSPECTIONS ARE TO BE COMPREHENSIVE IE, COVERING ALL TRADES/SYSTEMS.
---	------	---

Comments: