

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential  
Eagle Creek 15th Plat

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Miscellaneous PWORKS Inspection	Tom Chandler	Passed	Tuesday, November 21, 2017
Informational			
1	Sag was removed section of sanitary sewer main noted in video inspection. Will retest in 30 days.		
DEI-Water Line - Construction Inspection	Tom Chandler	Partial	Tuesday, November 21, 2017
Informational			
1	Tom Chandler 11/16/2017 Installed water main 1 from station 23+70 to station 16+85. Installed the additional valve not on the plans at station 17+10. Capped lines for the night. Will install hydrants later.		
DEI-Water Line - Construction Inspection	Tom Chandler	Partial	Tuesday, November 21, 2017
Informational			
1	Installed water main 1 from station 16+85 to station 11+00. Installed tee and capped. Will install hydrant later.		
DEI-Water Line - Construction Inspection	Tom Chandler	Partial	Tuesday, November

21, 2017

Informational

- 1 Installed water main 1 from station 29+30 to station 24+00. Installed tees for hydrants and capped. Will install hydrants later. Installed water main 2 and removed temporary hydrant and installed sleeve to make connection to existing water main.

DEI-Water Line - Construction Tom Chandler  
Inspection

Partial

Tuesday,  
November  
21, 2017

Informational

- 1 Tom Chandler 11/21/2017 4:55 PM Installed water main 3. Will installed straddle blocks and thrust blocks tomorrow.

**Comments:**

---