

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial  
Control Services Company  
Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Commercial Curb Inspection	Matt Munger	Failed	Monday, November 27, 2017

Corrective Action Required

- 1 Matt Munger 11/27/2017 10:16 AM  
Non shrink grout will need to be applied in areas along the curbs that honeycomb is present. I marked with pink paint the curbs that will need to have non shrink grout applied. Areas around curb inlets that obviously were hand formed will all need to have non shrink grout applied before I can pass the curbs.