

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial

Summit Eye Care

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 1	Steve Robbins	Failed	Monday, November 27, 2017

Informational

1 The line has been chlorinated and flushed , we took the first sample to the lab this afternoon. John DiMarro will take the second one tomorrow.Steve Robbins 11/20/2017 4:49 PM

Corrective Action Required

2 The first sample that I took on 11/20 failed, the duplicate passed but that does not count. The sample John took to the lab on the 21, did not get sampled. The contractor thought it did , but blue valley lab does not have record of it. Today on the 11/27 we took another sample to the lab, Nick is going to take it for me tomorrow if the one from today passes.Steve Robbins 11/27/2017 2:46 PM

DEI-Street - Wedge Lift	Steve Robbins	Partial	Monday, November 27, 2017
-------------------------	---------------	---------	---------------------------------

Informational

1 The wedge lift is not completed. It got dark last week and they did not finish. They have the right lane on rosemary ct. to finish and they will be done.Steve Robbins 11/27/2017 11:03 AM

Comments:

