
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20170794, Public Works Infrastructure Permit - Residential
Eagle Creek 15th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Fire Hydrant	Tom Chandler	Partial	Monday, November 27, 2017

Informational

1 Tom Chandler 11/27/2017 2:11 PM All hydrants have been installed. They were installed as straight set and thrust blocks have been poured.

DEI-Water Line - Thrust Restraint	Tom Chandler	Passed	Monday, November 27, 2017
--------------------------------------	--------------	--------	---------------------------------

Informational

1 Tom Chandler 11/27/2017 2:09 PM All thrust blocks and straddle blocks have been completed.

DEI-Water Line - Hydrostatic Test	Tom Chandler	Passed	Monday, November 27, 2017
--------------------------------------	--------------	--------	---------------------------------

Informational

1 Tom Chandler 11/27/2017 2:13 PM Hydrostatic testing began at 2:00 pm today. Testing at 150psi.
Tom Chandler 11/27/2017 4:11 PM Held 150psi for 2 hours.

DEI-Water Line - Valve	Tom Chandler	Passed	Monday, November
------------------------	--------------	--------	---------------------

27, 2017

Informational

- 1 Tom Chandler 11/27/2017 2:06 PM Additional valve added at station at station 17+10. Needed the valve to meet the required minimum distance between valves.

DEI-Water Line - Construction Tom Chandler
Inspection

Passed

Monday,
November
27, 2017

Informational

- 1 Tom Chandler 11/27/2017 2:04 PM Water main has been completed. Hydrostatic pressure test will be done this afternoon.

DEI-Miscellaneous PWORKS Tom Chandler
Inspection

Partial

Monday,
November
27, 2017

Informational

- 1 Tom Chandler 11/27/2017 4:15 PM Chlorinating water main for water testing this week.

Comments:
