

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
 Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Stabilized Subgrade	Brice Lawson	Partial	Tuesday, November 28, 2017

Informational

- 1 Brice Lawson 11/27/2017 10:10 AM
 Spalding Excavating is installing the geogrid and the type 5 modot base rock on the roads for this site. The geogrid appears to be installed 1' behind the proposed back of curb. The geogrid is being overlapped at the longitudinal and transverse seams.

Informational

- 2 Brice Lawson 11/28/2017 4:16 PM
 It appears that the remainder of the type 5 modot base rock and geogrid have been installed and compacted on the roads for this site.

DEI-Miscellaneous PWORKS Inspection	Brice Lawson	Passed	Tuesday, November 28, 2017
-------------------------------------	--------------	--------	----------------------------------

Informational

- 1 Brice Lawson 11/28/2017 3:04 PM
 Bryan Byrd witnessed the tracer wire testing for the laterals for lots 72 thru 76 and lot 96 on sanitary line A. The tracer wires on the laterals that tie-in to the sanitary main lines B,C,D and E have been tested. These tracer wires were locatable with the equipment used by Redford Construction.

Comments:

