

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial
Summit Eye Care
Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 2	Steve Robbins	Passed	Thursday, November 30, 2017

Informational

1 John DiMauro 11/21/2017 4:20 PM
I collected samples today at the fire hydrant for Rosemary Ct. and delivered them to Blue Valley Labs. The tech at the lab told me that the day #1 samples failed so she is not going to run tests on the samples that I delivered.

Informational

2 I took a new sample on Monday the 27th and it passed. I was off on the 28th and Nick took the sample for me and it passed. The water samples are now complete. Steve Robbins
11/30/2017 7:24 AM

Comments: