

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial

Summit Eye Care

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Detention Basin	Steve Robbins	Passed	Thursday, November 30, 2017

Informational

- 1 The detention basin has been completed, all the pipe has been laid and the rip - rap has all been installed. Steve Robbins 11/30/2017 1:43 PM

DEI-Water Line - Coliform Test	Steve Robbins	Passed	Thursday, November 30, 2017
--------------------------------	---------------	--------	-----------------------------------

2

Informational

- 1 John DiMauro 11/21/2017 4:20 PM
I collected samples today at the fire hydrant for Rosemary Ct. and delivered them to Blue Valley Labs. The tech at the lab told me that the day #1 samples failed so she is not going to run tests on the samples that I delivered.

Informational

- 2 I took a new sample on Monday the 27th and it passed. I was off on the 28th and Nick took the sample for me and it passed. The water samples are now complete. Steve Robbins 11/30/2017 7:24 AM

Comments: