
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171420, Public Works Infrastructure Permit - Residential
CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Thursday, November 30, 2017

Informational

- 1 Brice Lawson 11/16/2017 10:46 AM
Precision broke an existing 21" I/D sanitary main that is approx. 11' west of the existing 20" PVC force main located at STA. 1+36.30. This was damaged when they were excavating to install the proposed 8" sewer pipe between MH 1-A1 and existing MH 64-003. Barry Parks with LBVSD came on site and confirmed that this damaged DI pipe is an abandoned LBVSD sewer pipe. He said he is ok if the pipe is plugged on each side of the broken area.

Informational

- 2 Brice Lawson 11/17/2017 2:06 PM
Precision is excavating the sanitary trench between proposed MH 1-A1 and the existing City MH 1-A1. Rock has been encountered in this trench and is being broke up with a stinger attachment.

Informational

- 3 Brice Lawson 11/20/2017 3:15 PM
Precision has installed the base for MH 1-A1. The 8" SDR 26 sewer main has been installed from MH 1-A1 to the existing City MH 64-003. It appears that full sticks of pipe have been used except at the closure at the MH. The pipe has been bedded in clean rock.

Informational

- 4 Brice Lawson 11/28/2017 11:16 AM
Precision has installed the base for MH 1-A3. The 8" sanitary main has been installed from MH 1-A2 to MH 1-A3. The service wyes have been installed for lots 6,7,8,9,12 and 13. The pipe is being bedded and covered with clean gravel.

Informational

- 5 Brice Lawson 11/30/2017 3:40 PM

Precision has installed the concrete cradle for the outside drop assembly outside of MH 1-A1. The Stubs and tracer wires have been installed for lots 6, 9, 10, and 11. The flowable fill trench checks have been installed on the stubs for lots 10 and 11. 4" SDR 26 pipe is being used for the stubs. The pipes are being bedded in clean rock.

Comments:
