

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20173776, Building Permit - Residential

Address: 1713 NE PARKWOOD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Residential	Khanh Nguyen	Passed	Friday, December 01, 2017

Erosion Control	Khanh Nguyen	Failed	Friday, December 01, 2017
------------------------	--------------	--------	---------------------------

Corrective Action Required

1 Misc

-EROSION CONTROL REQUIRED ALONG THE SIDE
-GRAVEL FILTER SHALL BE PROVIDED AT ENTRANCE TO LOT

****NO FURTHER INSPECTION IF EROSION CONTROL IS NOT IN COMPLIANCE

Comments:

FOOTING DONE PER PLAN. HOWEVER, PLAN SHOWS NO FOOTING AT STAIR, BUT 2 LVL BEAMS BEAR ON THE STAIR WALL. HAVE THE HD ENGINEER VERIFY