

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20161761, Building Permit - Commercial

Address: 805 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Friday, December 01, 2017

Partial Correction

1 Misc

OK TO COVER COMPONENTS OF RATED ASSEMBLIES AT STAIRWELLS:

SOUTH STAIRWELL:

BASEMENT: 1ST & 2ND LAYER 5/8" TYPE X MOLD-TOUGH GWB INCLUDING PRE-ROCK BACKSIDE JOIST BAYS; 2ND LAYER AT TUBS/SHOWERS AT STAIRWELLS & ELEVATOR SHAFT;

FIRST FLOOR 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT BACKSIDE JOIST BAYS;

SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND LAYER AT WELL FACE; **[1ST LAYER AT CORRIDOR & UNITS;**

THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER COMPLETE AT WELLS & SHOWERS; 1ST LAYER AT UNITS & CORRIDOR; 2ND LAYER AT UNITS & CORRIDOR;

FOURTH FLOOR: 1ST LAYER GWB AT SHOWERS; 2ND LAYER COMPLETE AT WELLS & SHOWERS; 1ST LAYER AT UNITS & CORRIDOR; 2ND LAYER AT UNITS & CORRIDOR;

TOWER + CEILINGS & WALLS AT LANDING: 1ST LAYER; 2ND LAYER;

Partial Correction  
2 Misc

NORTH STAIRWELL:

FIRST FLOOR 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT BACKSIDE JOIST BAYS;

SECOND FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; 2ND LAYER AT WELL FACE; **[1ST LAYER AT CORRIDOR & UNITS;**

THIRD FLOOR: 1ST LAYER @ WELL FACE + PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER COMPLETE AT WELLS & SHOWERS; 1ST LAYER AT UNITS & CORRIDOR; 2ND LAYER AT UNITS & CORRIDOR;

FOURTH FLOOR: 1ST LAYER GWB AT SHOWERS; 2ND LAYER COMPLETE AT WELLS & SHOWERS; 1ST LAYER AT UNITS & CORRIDOR; 2ND LAYER AT UNITS & CORRIDOR;

TOWER + CEILINGS & WALLS AT LANDING: 1ST LAYER; 2ND LAYER;

RATED ASSEMBLIES AT ELEVATOR SHAFT:

BASEMENT: 1ST & 2ND LAYERS PRE-ROCK AT BACKSIDE JOIST BAYS; 1ST LAYER AT TUBS/SHOWERS AT STAIRWELLS & ELEVATOR SHAFT; 2ND LAYER AT TUBS/SHOWERS AT STAIRWELLS & ELEVATOR SHAFT;

FIRST FLOOR: 1ST & 2ND LAYERS PRE-ROCK AT BACKSIDE JOIST BAYS

SECOND FLOOR 1ST LAYER PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK AT JOIST BAYS; **[1ST LAYER AT CORRIDOR & UNITS;**

THIRD FLOOR: 1ST LAYER PRE-ROCK AT BACKSIDE JOIST BAYS; 2ND LAYER PRE-ROCK; 1ST LAYER AT UNITS & CORRIDOR; 2ND LAYER AT UNITS & CORRIDOR;

FOURTH FLOOR: 1ST LAYER AT UNITS & CORRIDOR; 2ND LAYER AT UNITS & CORRIDOR;

Partial Correction  
3 Misc

OK TO COVER WHEN READY COMPONENTS OF RATED ASSEMBLIES AT CEILINGS AND WALLS AT:

4TH FLOOR: SINGLE LAYER AT CORRIDOR AND UNITS CEILINGS & WALLS + CEILINGS AT STAIRWELL LANDINGS;

3RD FLOOR: SINGLE LAYER AT CORRIDOR AND UNITS CEILINGS &

WALLS + CEILINGS AT STAIRWELL LANDINGS;

**Comments:**