
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172113, Public Works Infrastructure Permit - Commercial

B&B Theatre

Address: 3201 SW FASCINATION DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|---|-------------------|-----------------|---------------------------------|
| DEI-Sanitary Sewer Construction Inspection | Steve Robbins | Passed | Friday, December 01, 2017 |

Informational

1 All the sanitary sewer line and laterals have been constructed and is complete. Steve Robbins 12/01/2017 2:57 PM

| | | | |
|-------------------------------|---------------|--------|---------------------------------|
| DEI-Sanitary Sewer - Air Test | Steve Robbins | Passed | Friday, December 01, 2017 |
|-------------------------------|---------------|--------|---------------------------------|

Informational

1 The air test was performed this morning from the existing MH to MH 1-1, 1-1 to 1-2, and 1-2 to 1-3. The test has been done and has passed. Steve Robbins 12/01/2017 2:50 PM

| | | | |
|-----------------------|---------------|--------|---------------------------------|
| DEI-Fire Line - Flush | Steve Robbins | Passed | Friday, December 01, 2017 |
|-----------------------|---------------|--------|---------------------------------|

Informational

1 This morning we flushed the 6" fire line. This is complete, but we have to get samples from the backflow preventer because the fire line was connected across the street at the main. We will also get samples from the domestic line that is tapped into the fire line. Steve Robbins 12/01/2017 3:17 PM

| | | | |
|--------------------------------|---------------|---------|---------|
| DEI-Water Line - Coliform Test | Steve Robbins | Partial | Friday, |
|--------------------------------|---------------|---------|---------|

1

December
01, 2017

Informational

- 1 The 6" fire line up to the backflow preventer has been chlorinated and the 4 " domestic line has also been flushed and chlorinated. On Monday we will de-chlorinate and flush and begin samples on tuesday.Steve Robbins 12/01/2017 3:25 PM

Comments:
