
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Subgrade Inspection	Brice Lawson	Passed	Friday, December 01, 2017
DEI-Stabilized Subgrade	Brice Lawson	Passed	Friday, December 01, 2017

Informational

- 1 Brice Lawson 11/27/2017 10:10 AM
Spalding Excavating is installing the geogrid and the type 5 modot base rock on the roads for this site. The geogrid appears to be installed 1' behind the proposed back of curb. The geogrid is being overlapped at the longitudinal and transverse seams.

Informational

- 2 Brice Lawson 11/28/2017 4:16 PM
It appears that the remainder of the type 5 modot base rock and geogrid have been installed and compacted on the roads for this site.

Informational

- 3 Brice Lawson 12/01/2017 4:10 PM
The grade of the base rock has been checked and the contractor plans to make the necessary adjustments to correct.

DEI-Street - Proof Roll	Brice Lawson	Passed	Friday, December 01, 2017
-------------------------	--------------	--------	---------------------------------

Informational

- 1 Brice Lawson 12/01/2017 4:12 PM

The base rock for the streets have been proof rolled with a loaded tandem axle dumptruck. There were no signs of rutting, pumping or deflection of the base rock.

Comments:
