

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|------------------------|--------------|----------|---------------------------------|
| DEI-Street - Base Lift | Brice Lawson | Partial | Sunday, December 03, 2017 |

Informational

- 1 Brice Lawson 12/03/2017 3:25 PM
Superior Bowen installed the 4" Type 2 recycled asphalt base course for the streets at this site. The temperature of the base rock was from 43.5 degrees to 44.5 degrees at the beginning of the paving operation. The temperature of the asphalt behind the paver was spot checked and was from 277 degrees F to 308 degrees F. Three rollers were used for compacting the asphalt mat. It appeared that the joint at the C/L was offset from the C/L. SS-1HP tack was used to spray the curb face and the existing asphalt faces of the headers where the asphalt tied to the existing pavement.

KCTE was on site to perform density testing and the geotech informed me that the tests were all passing.

Comments: