

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential  
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Street - Surface Course	Brice Lawson	Partial	Monday, December 04, 2017

Informational

1 Brice Lawson 12/04/2017 9:39 AM

Superior Bowen began installing the Type 3 virgin surface course at 8:30am. The base temp was 63 degrees at 8:30am. The temperature of the asphalt behind the paver was 310 degrees at 8:30am and 310 degrees at 9:10am on Amethyst. A tack coat has been placed on the road. Three rollers are being used for compaction. CMTG is on site and they let me know that the compaction tests so far are passing.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Monday, December 04, 2017
---	--------------	---------	---------------------------------

Informational

1 Brice Lawson 11/22/2017 6:18 AM

On 11/21/17 Redford replaced a broken 45 degree bend at the connection to the wye fitting on the sewer lateral for lot 65. The broken 45 degree bend was located due to a leak that was noticed during the air pressure test.

Corrective Action Required

2 Brice Lawson 11/29/2017 4:21 PM

The wye fitting for lot 75 is cracked. The contractor proposes to fix this by removing the broken part of the wye and connecting the wye to the 45 degree bend with a strongback fernco. An email has been sent from Ryan Elam to Jeff Thorne to see if this would be an acceptable repair.

Informational

- 3      Brice Lawson 12/04/2017 9:45 AM  
Redford has removed the stub for lot 75. They removed part of the end of the 4" wye. A stongback ferco was installed and connected the 4" wye to a 45 degree bend. They were installing the stub when I left.

**Comments:**

---