

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Nick Lightner	Partial	Tuesday, December 05, 2017

Informational

1 Talked to Scott about the erosion control from the W side of the property and he informed me after the grading for the parking lot is done he would put in the silt fence. Talked to the concrete guys and found out when they are pouring the approach. Will check back tomorrow.

DEI-Water Line - Coliform Test	Nick Lightner	Failed	Tuesday, December 05, 2017
2			

Corrective Action Required

1 Water test from the vault FAILED end of line test passed. Called Chad about re-testing and to let me know when they wanted to re chlorinate the line again.

Comments: