

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
 Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Surface Course	Brice Lawson	Partial	Wednesday, December 06, 2017

Informational

- 1 Brice Lawson 12/04/2017 9:39 AM
 Superior Bowen began installing the Type 3 virgin surface course at 8:30am. The base temp was 63 degrees at 8:30am. The temperature of the asphalt behind the paver was 310 degrees at 8:30am and 310 degrees at 9:10am on Amethyst. A tack coat has been placed on the road. Three rollers are being used for compaction. CMTG is on site and they let me know that the compaction tests so far are passing.

Corrective Action Required

- 2 Enter Information about Asphalt Placement
 Brice Lawson 12/04/2017 4:00 PM
 Superior Bowen installed the Type 3 virgin asphalt on the roads at this site. A tack coat of SS-1HP was applied to the base prior to laying the surface. It appeared that at least 2" of surface was being installed.

The north bound lane of SW Grindstone from STA. 0+00 to approx. STA. 2+00 was installed in the rain. The pavement surface was soaked the asphalt was separating as it was being rolled. Nathan and Dennis with Superior plan to remove and replace the surface asphalt in this lane.

Make proper repairs to the asphalt surface.

After the surface was installed at STA. 0+00 on Grindstone a rain storm moved in. There was an approx. 30' long puddle of water that collected at the seam where Grindstone ties into SW County Line Rd. Nathan and Dennis with Superior Bowen said that this puddle is

due to the existing road slope and that they could not get this puddle to drain by changing the slopes of their work.

Make proper repairs to achieve proper drainage.

A

Informational

3 Brice Lawson 12/06/2017 11:14 AM

Dennis with Superior Bowen informed me that they are going to mill and replace only the northbound lane of Grindstone. They are not going to mill any of County Line Rd where Matt Schilcht shows on the drawing to get the water to drain properly.

DEI-Street - Surface Course	Brice Lawson	Partial	Wednesday, December 06, 2017
-----------------------------	--------------	---------	------------------------------------

Informational

1 Brice Lawson 12/04/2017 9:39 AM

Superior Bowen began installing the Type 3 virgin surface course at 8:30am. The base temp was 63 degrees at 8:30am. The temperature of the asphalt behind the paver was 310 degrees at 8:30am and 310 degrees at 9:10am on Amethyst. A tack coat has been placed on the road. Three rollers are being used for compaction. CMTG is on site and they let me know that the compaction tests so far are passing.

Corrective Action Required

2 Enter Information about Asphalt Placement

Brice Lawson 12/04/2017 4:00 PM

Superior Bowen installed the Type 3 virgin asphalt on the roads at this site. A tack coat of SS-1HP was applied to the base prior to laying the surface. It appeared that at least 2" of surface was being installed.

The north bound lane of SW Grindstone from STA. 0+00 to approx. STA. 2+00 was installed in the rain. The pavement surface was soaked the asphalt was separating as it was being rolled. Nathan and Dennis with Superior plan to remove and replace the surface asphalt in this lane.

Make proper repairs to the asphalt surface.

After the surface was installed at STA. 0+00 on Grindstone a rain storm moved in. There was an approx. 30' long puddle of water that collected at the seam where Grindstone ties into SW County Line Rd. Nathan and Dennis with Superior Bowen said that this puddle is due to the existing road slope and that they could not get this puddle to drain by changing the slopes of their work.

Make proper repairs to achieve proper drainage.

A

Informational

3 Brice Lawson 12/06/2017 11:14 AM

Dennis with Superior Bowen informed me that they are going to mill and replace only the northbound lane of Grindstone. They are not going to mill any of County Line Rd where Matt Schilcht shows on the drawing to get the water to drain properly.

Informational

4 Brice Lawson 12/06/2017 11:27 AM

I called Thomas with Redford to let him know that Superior is on site and they are not going to mill county line per the plan that Engineering SOLutions submitted to fix the drainage issue on Grindstone.

Comments:
