

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161767, Building Permit - Commercial
Address: 813 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Friday, December 08, 2017

Partial Correction

1 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT:
SOUTH STAIRWELL:
1ST FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE AND PRE-ROCK;
2ND FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; PRE-ROCK ONLY 2ND LAYER; 2ND LAYER WELL FACE;
3RD FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER PRE-ROCK ONLY;

NORTH STAIRWELL:
1ST FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE AND PRE-ROCK;
2ND FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; PRE-ROCK ONLY 2ND LAYER; 2ND LAYER WELL FACE;
3RD FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER PRE-ROCK ONLY;

Partial Correction

2 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT ELEVATOR
1ST FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PRE-ROCK;
2ND FLOOR: 1ST LAYER PRE-ROCK; PRE-ROCK 2ND LAYER;
3RD FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PRE-ROCK;

Partial Correction

3 Misc

OK TO COVER WHEN READY 5/8" TYPE X BEHIND TUBS/SHOWERS AT: **[4TH FLOOR; 3RD FLOOR;**

Comments: