

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial
Control Services Company
Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 1	Steve Robbins	Partial	Monday, December 18, 2017

Informational

1 Matt Munger 11/28/2017 12:01 PM
Took first set of samples from BFP vault and end of line.

Corrective Action Required

2 Water test FAILED at the Vault the end of line passed though. Told Chad to let me know when they wanted to chlorinate the line again and re-test.

Informational

3 The first round of samples failed on this project i was told. We flushed the line and are letting it sit for 24 hr. and will a take a sample in the moring.Steve Robbins 12/18/2017 3:54 PM

Comments: