

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Hydrostatic Test	Brice Lawson	Passed	Tuesday, December 19, 2017

Informational

- 1 Brice Lawson 12/19/2017 12:57 PM
Redford filled the newly constructed water main with water to remove air from the line prior to the hydrostatic test. I informed them that the valve that separates the new water main and the existing main is to be operated by City staff. The hydrostatic test started at 11:03 am and ended at 13:03 pm. This test was performed on water lines #1, #2, #3 and #4 as shown on the plans. The test pressure was at 150 p.s.i. The test passed.

Comments: