

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial  
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 2	Steve Robbins	Failed	Wednesday, December 20, 2017

Informational

1 Nick told me the water sample failed on the second day when nick took them to the lab. Today we did a flush of the fire line through the back flow . We are going to take a sample in the morning from the back flow. The domestic was tapped into the fire line that came accross the street.Steve Robbins 12/18/2017 3:00 PM

Informational

2 I took samples from the backflow preventer this morning.Steve Robbins 12/19/2017 1:05 PM

Corrective Action Required

3 The first sample failed, when i got to the lab they told me that they passed so i gave them the second sample. They called back later and said they failed so i am going to see if the second sample passes because we already ran it through.Steve Robbins 12/20/2017 4:21 PM

Comments: