

PUBLIC WORKS ENGINEERING DIVISION

Field Engineering Inspections Site Visit

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial
Control Services Company
Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Matt Munger	Partial	Friday, December 29, 2017

Informational

- 1 Matt Munger 12/29/2017 10:20 AM
Checked on the site for Steve while he was out for the day. Spoke with the workers that were setting up the forms for the concrete area on the NW side. I informed them to make sure they don't pour concrete today due to the temperature being too cold. They stated they may try and pour next week. I told them to get with Steve before they are going to pour.

Comments: