

Inspection Summary

Permit #: PRRES20171140, Building Permit - Residential
Address: 1522 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Mike Copeland	Passed	Friday, December 29, 2017

Gas Service Inspection - Residential	Mike Copeland	Passed	Friday, December 29, 2017
---	---------------	--------	---------------------------

All Rough Inspection - Residential	Mike Copeland	Failed	Friday, December 29, 2017
---	---------------	--------	---------------------------

Corrective Action Required

- | | | |
|---|------|--|
| 1 | Misc | 1. Frame garage portals per detail |
| | | 2. Fur out around return air in garage to accommodate required insulation. |
| | | 3. Seal around plumbing penetration in return air over master closet. |
| | | 4. 2 2x12 over living not designed for purlin support. Land on bearing wall by stairs. |
| | | 5. Install stud support for hip rafter over master. |
| | | 6. Vertical fireblock basement finish walls every 10 feet. |
| | | 7. Nail siding at roof rakes. |

Comments: