

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161767, Building Permit - Commercial
Address: 813 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Wednesday, January 03, 2018

Partial Correction
1 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT:
SOUTH STAIRWELL:
1ST FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE AND PRE-ROCK;
2ND FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; PRE-ROCK ONLY 2ND LAYER; 2ND LAYER WELL FACE;
3RD FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER AT WELL FACE AND PRE-ROCK;
4TH FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE;
TOWER: 1ST & 2ND LAYER AT WELL FACE WALLS +LID;

NORTH STAIRWELL:
1ST FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE AND PRE-ROCK;
2ND FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; PRE-ROCK ONLY 2ND LAYER; 2ND LAYER WELL FACE;
3RD FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER AT WELL FACE AND PRE-ROCK;
4TH FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE;
TOWER: 1ST & 2ND LAYER AT WELL FACE WALLS +LID;

Partial Correction
2 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT ELEVATOR
1ST FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PRE-ROCK;
2ND FLOOR: 1ST LAYER PRE-ROCK; PRE-ROCK 2ND LAYER;
3RD FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PRE-ROCK;

Partial Correction

3 Misc OK TO COVER WHEN READY 5/8" TYPE X:
BEHIND TUBS/SHOWERS ADJACENT TO STAIRWELLS AT:
4TH FLOOR: 1ST LAYER; 2ND LAYER
3RD FLOOR: 1ST LAYER; 2ND LAYER
2ND FLOOR: 1ST LAYER; 2ND LAYER
1ST FLOOR: 1ST LAYER; 2ND LAYER

SHEAR WALLS:
1ST FLOOR: 1ST LAYER @ IT ROOM; [**1ST LAYER AT SHEAR WALLS
+ 2ND LAYER @ IT ROOM;**

All Rough Inspection - John Borns Partial Wednesday, January 03, 2018
Commercial

Partial Correction

1 Misc OK TO COVER WHE READY FRAMING AND CONCEALED SYSTEMS
BEHIND SHOWERS AT:
4TH FLOOR; 3RD FLOOR;

PRE-ROCK AT SHOWER AREA:

ALL-ROUGH AT 4TH FLOOR: APPROVED
ALL-ROUGH AT 3RD FLOOR: 5312, REPLACE DRAFT STOP CUT FOR
UN-USED MECH DUCT. SEAL AROUND MECH DUCT.
FIRECAULK PLUMGING PENETRATIONS BOTH STAIR TOWERS FIRE
RATED CAULK. OKAY TO COVER OTHER AREAS 3RD FLOOR.

Partial Correction

2 Misc OK TO COVER WHEN READY RC CHANNEL AT CEILINGS & WALLS
AT:
[**4TH FLOOR;**

Comments: