

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial  
Control Services Company  
Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Site Visit	Steve Robbins	Failed	Friday, January 05, 2018

**Informational**

1 Matt Munger 12/29/2017 10:20 AM  
Checked on the site for Steve while he was out for the day. Spoke with the workers that were setting up the forms for the concrete area on the NW side. I informed to make sure they don't pour concrete today due to the temperature being too cold. They stated they may try and pour next week. I told them to get with Steve before they are going to pour.

**Informational**

2 I talked with the contractors earlier in the week about the temperature being too cold to pour concrete, they told me they would not pour. The contractors have been forming and putting in re-bar for the ramp leading into the building. I drove by this morning and they were brooming the ramp they had poured earlier this morning, they told me the boss said to pour it anyway. The temperature was 25 degrees when I drove by and the temperature through this week has been in the teens and single digits. Steve Robbins 01/05/2018 1:57 PM

**Comments:**