

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171319, Public Works Infrastructure Permit - Commercial
LBP V-A

Address: 2900 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Steve Robbins	Partial	Monday, January 08, 2018

Corrective Action Required

1 We found water by the main that still needs to be chlorinated , MODOT has a fireline leak and filled up the hole. I talked with Keith and he is going to pump out the water and cover the line with some more straw.Steve Robbins 01/03/2018 10:27 AM

Informational

2 I checked the erosion control and the silt fence in down, Nick, Matt and Troy have all asked to have the silt fence put back up and it has yet to happen. I sent Scott Ficsher and e-mail this morning asking him to get this taken care of by January 11.Steve Robbins 01/05/2018 1:34 PM

Corrective Action Required

3 I talked with Scott Fischer today about the erosion control on the property. I asked him if he could get the erosion control up on the west side of the property, he said he would talk to his boss about it.Steve Robbins 01/08/2018 11:46 AM

Comments: