

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161767, Building Permit - Commercial

Address: 813 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Monday, January 08, 2018

Partial Correction

1	Misc	OK TO COVER WHE READY FRAMING AND CONCEALED SYSTEMS BEHIND SHOWERS AT: 4TH FLOOR; 3RD FLOOR; ALL-ROUGH AT 4TH FLOOR: APPROVED ALL-ROUGH AT 3RD FLOOR: [TRAPS AND DRAIN PIPING FROM SHOWERS ABOVE FIRE-STOPPED AT FLOOR PENETRATION FIRECAULK PLUMBING PENETRATIONS BOTH STAIR TOWERS FIRE RATED CAULK. OKAY TO COVER OTHER AREAS 3RD FLOOR. E-W SHEAR WALLS @ 1ST FLOOR GARAGES OK TO INSTALL OSB AFTER FIREBLOCKING OF TOP PLATE IS COMPLETED.
---	------	---

Partial Correction

2	Misc	OK TO COVER WHEN READY RC CHANNEL AT CEILINGS & WALLS AT: 4TH FLOOR; 3RD FLOOR;
---	------	---

Comments: