

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20171410, Building Permit - Commercial

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Failed	Wednesday, January 10, 2018

### Corrective Action Required

1	Misc	REMOVE ANY COMBUSTIBLE MATERIAL (E.G. WOOD HANGER CLEATS) AND REPLACE WITH NON-COMBUSTIBLE MATERIAL.
---	------	--

### Corrective Action Required

2	Misc	REMOVE ALL TEMPORARY ELECTRICAL WIRING.
---	------	---

### Corrective Action Required

3	Misc	COMPLETE HVAC DUCTWORK AND DIFFUSERS. SMACNA / AIR DIFUSSION COUNCIL / MANUFACTURER'S INSTRUCTIONS > INSTALLATION OF HVAC FLEXIBLE DUCT AND INSULATION: SEE INSTRUCTION SHEET IN EACH BOX OF MATERIAL. CLAMPS & TAPING OF INNER AND OUTER LAYER MUST BE PER INSTRUCTIONS. NON-METALLIC CLAMPS OK ONLY WITH BEADED FITTINGS.
---	------	---

### Corrective Action Required

4	Misc	ENSURE ALL ELECTRICAL BOXES ARE MADE UP AND CLOSED.
---	------	---

### Corrective Action Required

5	Misc	CITY-STAMPED PERMIT DRAWING SET MUST BE ON SITE FOR RE-INSPCETION.
---	------	--

**PLACE NO TILE PRIOR TO RE-INSPECTION AND APPROVAL.**

**Comments:**