
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial
Control Services Company
Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Driveway Inspection	Steve Robbins	Partial	Wednesday, January 10, 2018

Informational

1 Matt Munger 11/27/2017 10:13 AM

The SE & SW driveway approaches maintained less than 2% throughout the sidewalk within the driveway approach. The NW driveway approach was not ready to be inspected at this time.

Informational

2 Matt Munger 11/17/2017 9:11 AM

Checked the SE and SW driveway approaches for compacted gravel and ran a string line to see if there was space for 8" of concrete. I contacted Scott Fischer and told him the SW driveway approach needs to have some work done in the middle to allow 8" of concrete throughout the driveway approach. I also informed Scott that there is plans for sidewalks to go through the driveway approaches and that they need to carry a 1.5% cross slope throughout driveway approach inside of the 5ft wide walking space throughout the driveway approach. The NW driveway approach was not ready at this time, I told Scott to let me know when they are going to be ready to pour that approach.

Informational

3 Matt Munger 11/20/2017 11:44 AM

Workers were getting the driveway approaches ready to pour concrete. Some sections of the curbs that were hand poured need to have grout in place where honeycomb is present. I called Scott and spoke with him about the curb gutters in the driveway approaches and spoke with him about making sure the curbs that have honeycomb get grouted.

Informational

4 The approach on the west side of the building has been formed , rock has been installed and compacted. I let them know to cover the rock tonight with blankets and they can pour

in the morning and they have to keep it covered because the temperature will be going down on thursday.Steve Robbins 01/09/2018 3:59 PM

Informational

- 5 The approach has been poured with kcmmb mix. I talked with the contractor and they are going to put blankets on the concrete once it sets up. I told them they need to leave the blankets on because the weather is going to changing tomorrow.Steve Robbins 01/10/2018 3:38 PM

Comments:
