

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWLD20173826, Public Works Land Disturbance Permit

TAILOR MADE LANDING

Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Erosion Sediment Control (ESC) Inspection	Matt Munger	Failed	Wednesday, January 10, 2018

Corrective Action Required

1 Matt Munger 01/10/2018 9:23 AM

Upon arriving to the site I observe mud tracking on the street from the construction entrance. The construction was not in the best of shape as well. I spoke with Rick and had asked that he extend the construction entrance to 50ft and use larger rip rap. Rick stated he would get it taken care of.

Matt Munger 01/09/2018 3:57 PM Rick Mullins had contacted me earlier in the day stating they will need to remove some of the silt fence to put in the retention pond. I had informed him that they just need to make sure that the fence isn't left down too long especially in the event if work is delayed. He stated it should be down for only a couple days.

Comments: