

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20172813, Building Permit - Residential

Address: 4015 SW MERITAGE LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mike Copeland	Failed	Thursday, January 11, 2018

Corrective Action Required

1	Misc	-SECURITY BLOCKS REQUIRED TO GO THREE STUD BAYS OR TO CORNER. -2-2x12 OVER LIVING CARRYING ROOF LOAD IS OVERSPAN AND NOT ON THE PLAN. HAVE ENGINEER ADDRESS THE BEAM SIZE OR INSTALL ROOF SUPPORT PER PLAN. -SOLID BLOCK CANTILEVER FLOOR JOISTS FIREPLACE -JOIST HANGER DOUBLE JOIST ABOVE BASEMENT STAIRS
---	------	--

Gas Service Inspection - Residential	Mike Copeland	Failed	Thursday, January 11, 2018
---	---------------	--------	----------------------------

Corrective Action Required

1	Misc	NOT ENOUGH TEST PRESSURE
---	------	--------------------------

Comments: