## **Development Services Department**

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

Permit #:PRCOM20170916, Building Permit - Commercial Address: 2100 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

In-wall Inspection Mike Copeland Partial Thursday, January 11, 2018

**Partial Correction** 

. Misc -2ND FLOOR EXISTING BUILDING, 2 ROOMS APPROVED TO

COVER ADJACENT TO SMOKE BARRIOR

**Partial Correction** 

2 Misc 3RD FLOOR: ; DATA AND ELECTRIC ROOM APPROVED; WEST

WING STAIR APPROVED.

APPROVED ALL EXTERIOR WALLS.

-NORTH MECHANICAL, EQUIPMENT, EAST STAIR APPROVED

-SOUTH WING FROM J6 TO LINE 11, MINUS STAIR. REPAIR FIRE

PROTECTION FOR STEEL COLUMN AT STAIR

-RM 3-126, 3-128 TO 3-139, 141

-WEST WING:3-101 THRU 3-120, 3-140 THRU 3-154 -APPROVED TO TOP OUT CORRIDORS WEST WING.

WEST WING PATIENT ROOMS APPROVED TO COVER

Rated Assembly	Mike Copeland	Partial	Thursday, January 11, 2018
Inspection			
Partial Correction			

1 Misc LINE 6 (2 HOUR WALL) WITNESSED ASSEMBLY OF FIRE
INSULATION AND SPRAY BETWEEN AIR GAP IN 2 HOUR WAL

INSULATION AND SPRAY BETWEEN AIR GAP IN 2 HOUR WALL.

-ROOF TOP FIRESTOP APPROVED

**Partial Correction** 

2 Misc SOUTH MECHANICAL ROOM (2 HOUR): NORTH FACE, TOP OUT

SCREW PATTERN APPROVED 1ST LAYER (TOP 6 FEET)

**Partial Correction** 

3 Misc WEST ELEVATOR SHAFT: ALL APPROVED

**Partial Correction** 

4 Misc SOUTH STAIR TOWER, FIRST LAYER SHAFT WALL APPROVED, 2ND

LAYER APPROVED, NEED TO INSPECT WHERE FRAMING AROUND

LANDING AREA

**Partial Correction** 

5 Misc ELEVATOR A, B: SHAFT WALL APPROVED, 2nd LAYER GYP BOARD

APPROVED

## **Comments:**