

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161767, Building Permit - Commercial

Address: 813 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Tuesday, January 16, 2018

Partial Correction

1 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT:

SOUTH STAIRWELL:

1ST FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE AND PRE-ROCK;

2ND FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; PRE-ROCK ONLY 2ND LAYER; 2ND LAYER WELL FACE;

3RD FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER AT WELL FACE AND PRE-ROCK;

4TH FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE;

TOWER: 1ST & 2ND LAYER AT WELL FACE WALLS +LID; 3RD LAYER + HAT CHANNEL AT LID; 4TH LAYER AT LID; 1ST LAYER LOWER CEILINGS AT LANDING; 2ND LAYER LOWER CEILINGS AT LANDING;

[3RD LAYER + HAT CHANNEL @ LOWER CEILINGS AT LANDING

NORTH STAIRWELL:

1ST FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE AND PRE-ROCK;

2ND FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; PRE-ROCK ONLY 2ND LAYER; 2ND LAYER WELL FACE;

3RD FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER AT WELL FACE AND PRE-ROCK;

4TH FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE;

TOWER: 1ST & 2ND LAYER AT WELL FACE WALLS +LID; 3RD LAYER + HAT CHANNEL AT LID; 4TH LAYER AT LID; 1ST LAYER LOWER CEILINGS AT LANDING; 2ND LAYER LOWER CEILINGS AT LANDING;

[3RD LAYER + HAT CHANNEL @ LOWER CEILINGS AT LANDING

Partial Correction

2 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT ELEVATOR
1ST FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PRE-ROCK;
2ND FLOOR: 1ST LAYER PRE-ROCK; PRE-ROCK 2ND LAYER;
3RD FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PRE-ROCK;
SHAFT FACE: 1ST LAYER AT WALLS + LID; 2ND LAYER AT WALLS +
LID; 3RD LAYER + HAT CHANNEL AT LID; 4TH LAYER AT LID

Partial Correction

3 Misc

OK TO COVER WHEN READY 5/8" TYPE X:
BEHIND TUBS/SHOWERS ADJACENT TO STAIRWELLS AT:
4TH FLOOR: 1ST LAYER; 2ND LAYER
3RD FLOOR: 1ST LAYER; 2ND LAYER
2ND FLOOR: 1ST LAYER; 2ND LAYER
1ST FLOOR: 1ST LAYER; 2ND LAYER

SHEAR WALLS:
1ST FLOOR: 1ST LAYER @ IT ROOM; 1ST LAYER AT SHEAR WALLS +
2ND LAYER @ IT ROOM; 2ND LAYER AT SHEAR WALLS
3RD FLOOR: 1ST LAYER AT SHEAR WALLS AT STAIRWELLS &
ELEVATOR IN CORRIDOR & UNITS;
4TH FLOOR: **[1ST LAYER AT SHEAR WALLS AT STAIRWELLS &
ELEVATOR IN CORRIDOR & UNITS;**

Partial Correction

4 Misc

5/8" TYPE X GWB OK TO COVER AT CEILINGS & WALLS AT: **[3RD
FLOOR CEILINGS & WALLS COMPLETE INCLUDING 2ND LAYER AT
SHEAR WALLS; DROP CEILINGS, SOFFITS & FUR-DOWNS OK TO
FRAME AND INSTALL M/E/P AT 4TH FLOOR;**

Comments: