

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20172129, Building Permit - Commercial

Address: 834 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Failed	Tuesday, January 16, 2018

Corrective Action Required

1	Misc	PVC PLUMBING PIPE NOT ALLOWED IN CEILING PLENUM SPACE
---	------	---

Corrective Action Required

2	Misc	MAKE UP AN CLOSE ALL OPEN ELECTRICAL BOXES
---	------	--

Corrective Action Required

3	Misc	ENSURE CEILING SUPPORT WIRES SUPPORT ONLY CEILING GRID. INSTALL SLACK WIRES TO SUPPORT MC ELECTRICAL CABLE WHERE NEEDED.
---	------	--

Corrective Action Required

4	Misc	REMOVE ALL TEMPORARY WIRING.
---	------	------------------------------

Corrective Action Required

5	Misc	VENTILATION AIR PROVISIONS NOT FOUND AT RESTROOMS
---	------	---

Corrective Action Required

6	Misc	KITCHEN NOT READY FOR INSPECTION. WORK IN PROGRESS.
---	------	---

Corrective Action Required

7	Misc	WEST CORRIDOR NOT READY FOR INSPECTION. REMOVE ALL ABANDONED MATERIAL; MAKE REMAINING ELEMENTS COMPLIANT.
---	------	---

Comments: