

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20171570, Public Works Infrastructure Permit - Commercial

Control Services Company

Address: 3621 NE AKIN DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Driveway Inspection	Steve Robbins	Passed	Wednesday, January 17, 2018

Informational

1 Matt Munger 11/27/2017 10:13 AM

The SE & SW driveway approaches maintained less than 2% throughout the sidewalk within the driveway approach. The NW driveway approach was not ready to be inspected at this time.

Informational

2 Matt Munger 11/17/2017 9:11 AM

Checked the SE and SW driveway approaches for compacted gravel and ran a string line to see if there was space for 8" of concrete. I contacted Scott Fischer and told him the SW driveway approach needs to have some work done in the middle to allow 8" of concrete throughout the driveway approach. I also informed Scott that there is plans for sidewalks to go through the driveway approaches and that they need to carry a 1.5% cross slope throughout driveway approach inside of the 5ft wide walking space throughout the driveway approach. The NW driveway approach was not ready at this time, I told Scott to let me know when they are going to be ready to pour that approach.

Informational

3 Matt Munger 11/20/2017 11:44 AM

Workers were getting the driveway approaches ready to pour concrete. Some sections of the curbs that were hand poured need to have grout in place where honeycomb is present. I called Scott and spoke with him about the curb gutters in the driveway approaches and spoke with him about making sure the curbs that have honeycomb get grouted.

Informational

4 The driveway approach has been poured and has had the blankets on it since 1/10/18. The weather will be warmer tomorrow and they can remove the blankets. This is the last

approach to be poured on this project.

**Comments:**

---