

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20161767, Building Permit - Commercial

Address: 813 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Monday, January 22, 2018

Partial Correction

1 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT:

SOUTH STAIRWELL:

1ST FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE AND PRE-ROCK;

2ND FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; PRE-ROCK ONLY 2ND LAYER; 2ND LAYER WELL FACE;

3RD FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER AT WELL FACE AND PRE-ROCK;

4TH FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE;

TOWER: 1ST & 2ND LAYER AT WELL FACE WALLS +LID; 3RD LAYER + HAT CHANNEL AT LID; 4TH LAYER AT LID; 1ST LAYER LOWER CEILINGS AT LANDING; 2ND LAYER LOWER CEILINGS AT LANDING; 3RD LAYER + HAT CHANNEL @ LOWER CEILINGS AT LANDING; 4TH LAYER @ LOWER CEILINGS AT LANDING

NORTH STAIRWELL:

1ST FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE AND PRE-ROCK;

2ND FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; PRE-ROCK ONLY 2ND LAYER; 2ND LAYER WELL FACE;

3RD FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER AT WELL FACE AND PRE-ROCK;

4TH FLOOR: 1ST LAYER AT WELL FACE AND PRE-ROCK; 2ND LAYER AT WELL FACE;

TOWER: 1ST & 2ND LAYER AT WELL FACE WALLS +LID; 3RD LAYER + HAT CHANNEL AT LID; 4TH LAYER AT LID; 1ST LAYER LOWER CEILINGS AT LANDING; 2ND LAYER LOWER CEILINGS AT LANDING;

Partial Correction  
2 Misc

3RD LAYER + HAT CHANNEL @ LOWER CEILINGS AT LANDING;  
4TH LAYER @ LOWER CEILINGS AT LANDING

OK TO COVER WHEN READY 5/8" TYPE X GWB AT ELEVATOR  
1ST FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PRE-ROCK;  
2ND FLOOR: 1ST LAYER PRE-ROCK; PRE-ROCK 2ND LAYER;  
3RD FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PRE-ROCK;  
SHAFT FACE: 1ST LAYER AT WALLS + LID; 2ND LAYER AT WALLS +  
LID; 3RD LAYER + HAT CHANNEL AT LID; 4TH LAYER AT LID

Partial Correction  
3 Misc

OK TO COVER WHEN READY 5/8" TYPE X:  
BEHIND TUBS/SHOWERS ADJACENT TO STAIRWELLS AT:  
4TH FLOOR: 1ST LAYER; 2ND LAYER  
3RD FLOOR: 1ST LAYER; 2ND LAYER  
2ND FLOOR: 1ST LAYER; 2ND LAYER  
1ST FLOOR: 1ST LAYER; 2ND LAYER

SHEAR WALLS:  
1ST FLOOR: 1ST LAYER @ IT ROOM; 1ST LAYER AT SHEAR WALLS +  
2ND LAYER @ IT ROOM; 2ND LAYER AT SHEAR WALLS  
2ND FLOOR: 1ST LAYER AT SHEAR WALLS AT STAIRWELLS &  
ELEVATOR IN CORRIDOR & UNITS; **[2ND LAYER AT SHEAR WALLS**  
AT STAIRWELLS & ELEVATOR IN CORRIDOR & UNITS;  
3RD FLOOR: 1ST LAYER AT SHEAR WALLS AT STAIRWELLS &  
ELEVATOR IN CORRIDOR & UNITS;  
4TH FLOOR: 1ST LAYER AT SHEAR WALLS AT STAIRWELLS &  
ELEVATOR IN CORRIDOR & UNITS;

Partial Correction  
4 Misc

5/8" TYPE X GWB OK TO COVER AT CEILINGS & WALLS AT:  
4TH FLOOR CEILINGS & WALLS COMPLETE INCLUDING 2ND LAYER  
AT SHEAR WALLS AT STAIRWELLS & ELEVATOR SHAFT ON  
UNIT/CORRIDOR FACE;  
3RD FLOOR CEILINGS & WALLS COMPLETE INCLUDING 2ND LAYER  
AT SHEAR WALLS;  
**[2ND FLOOR CEILINGS & WALLS COMPLETE INCLUDING 2ND**  
**LAYER AT SHEAR WALLS;**

**All Rough Inspection -** John Borns  
**Commercial**

Partial

Monday, January 22, 2018

Partial Correction  
1 Misc

OK TO COVER WHE READY FRAMING AND CONCEALED SYSTEMS  
AT:  
4TH FLOOR; 3RD FLOOR; 1ST FLOOR INCLUDING FRAMING +  
M/E/P;

Partial Correction  
2 Misc

OK TO COVER WHEN READY RC CHANNEL AT CEILINGS & WALLS

AT:

4TH FLOOR;

3RD FLOOR;

2ND FLOOR;

**[1ST FLOOR AT CORRIDOR, UNITS, STORAGE & IT**

**Comments:**