

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161769, Building Permit - Commercial

Address: 825 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Tuesday, January 23, 2018

Partial Correction

1 Misc

OK TO COVER WHEN READY 5/8" TYPE X GWB AT STAIRWELLS:

EAST STAIRWELL:

1ST FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER WALLS ONLY;

2ND FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK;

3RD FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK; STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 1ST LAYER; STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 2ND LAYER;

4TH FLOOR: STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 1ST LAYER; STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 2ND LAYER;

WEST STAIRWELL:

1ST FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK ONLY; 2ND LAYER WALLS ONLY;

2ND FLOOR: 1ST LAYER INCLUDING PRE-ROCK; 2ND LAYER PRE-ROCK;

3RD FLOOR: 1ST LAYER INCLUDING PRE-ROCK; STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 1ST LAYER; STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 2ND LAYER; 4TH FLOOR: STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 1ST LAYER; STAIRWELL FACE SIDE WALLS COMMON WITH UNITS 2ND LAYER;

Partial Correction

2 Misc

ELEVATOR SHAFT:

Partial Correction
3 Misc

1ST FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PRE-ROCK
2ND FLOOR: 1ST LAYER PRE-ROCK;
3RD FLOOR: 1ST LAYER PRE-ROCK; 2ND LAYER PREROCK

OK TO COVER WHEN READY 5/8" TYPE X GWB BEHIND
TUBS/SHOWERS AT:

4TH FLOOR: 1ST LAYER; 2ND LAYER;
3RD FLOOR: 1ST LAYER; 2ND LAYER;
2ND FLOOR: 1ST LAYER; 2ND LAYER;

1ST FLOOR: BEHIND TUBS/SHOWERS - 1ST LAYER; **[2ND LAYER;**

Comments: