

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFR20171420, Public Works Infrastructure Permit - Residential  
CREEKSIDE AT RAINTREE

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Storm - Sewer Construction Inspection	Tom Chandler	Partial	Thursday, January 25, 2018

Informational

- 1 Brice Lawson 12/19/2017 3:55 PM  
CI 1-20E and CI 1-20D have been installed on a bed of clean rock. The 15" ADS HDPE storm pipe has been installed between these curb inlets. The pipe has been bedded on clean rock. The inverts, interior and exterior collars have been installed at these curb inlets. Approx. 130' of the 18" ADS HDPE has been installed in the trench but it has not been covered with rock.

Informational

- 2 Brice Lawson 12/20/2017 3:22 PM  
The 130' of 18" HDPE from CI 1-20D towards CI 1-20C has been bedded and covered with clean rock.

Informational

- 3 Brice Lawson 01/09/2018 11:39 AM  
Precision is installing the storm structures and HDPE storm pipe for storm lines 1-10 and 1-11. It appears that the pipes are being installed on a bed of clean rock. The bell ends are facing up hill.

The hdpe pipe has been installed between CI 1-10C and MH 1-10B. The trench width is too narrow. I informed George of this and he said they plan to dig this trench wider.

Informational

- 4 Tom Chandler 01/25/2018 7:21 AM Installed the remaining 30" HDPE pipe for line 1-10. Installed last section towards MH 1-10B. Did not backfill.

**Comments:**

---