## **Development Services Department**

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

## **Inspection Summary**

## Permit #:PRCOM20172339, Building Permit - Commercial Address: 300 SW BLUE PKWY, Unit:D, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Occupancy Inspection - John I Codes Commercial		John Borns	Failed	Thursday, January 25, 2018
Corrective Action Required				
1 Misc			ROOFTOP NOT READY FOR FINAL INSPECTION: - REMOVE ABANDONED EQUIPMENT AND MATERIAL - RTU SCREENING DRAWINGS JUST SUBMITTED; INSTALLATION SUBJECT TO APPROVAL WHEN COMPLETED.	
Corrective Action Required				
2 N	lisc		PLANNING INSPECTION TO BE RE AFTER FACADE IS COMPLETED AN	
Corrective Action Required				
4 №	1isc		MINIMUM 42" HIGH ROOF EDGE ACCESS HATCH AND APPLIANCES LOCATED WITHIN 10' OF ROOF E REQUIREMENTS.	REQUIRING SERVICING ARE
Corrective Action Required				
5 N	1isc		IFGC 407 / 415: STEEL GAS PIPING MAXIMUM 8' FOR 3/4" OR 1"; 10 LOOSE-CLAMP PIPE AT ALL SUPP	FOR 1-1/4" OR LARGER.
			IFGC 408 GAS PIPING DRIP/DIRT HAVE CAP REMOVED FOR CLEAN OF CAP TO BE NO CLOSER TO RO	ING AND REPLACED. BOTTOM
			IFGC 407; 415: PROTECTION OF R WOODEN PIPING SUPPORT BLOC AND GAS PIPING: COMPLY WITH PER IFGC. USE WEATHER-RESIST PROVIDING SOLID SUPPORT UND TO PIPE. APPLY SPECIFIED / APPR SHEET TO UNDERSIDE OF BLOCKS	CKS FOR ROOFTOP EQUIPMENT MAXIMUM SUPPORT SPACING ANT BLOCKING MATERIAL DER PIPE. LOOSE-CLAMP BLOCKS COVED, ROOF-COMPATIBLE SLIP

SIDES OF BLOCKS.

IFGC 404.8: METALLIC PIPING EXPOSED TO WEATHER MUST BE PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS. SEE GAS PIPING AT METER AND ROOFTOP.

**Comments:**