

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Miscellaneous PWORKS Inspection	Matt Munger	Partial	Thursday, January 25, 2018

Informational

1 Matt Munger 01/25/2018 10:04 AM Steve Robbins and I came out to check on the sanitary sewer manhole that Redford is raising. Redford tested the tracer wire for the sewer stub on lot 98 and toned it to the street to make sure it was working properly.

DEI-Miscellaneous PWORKS Inspection	Steve Robbins	Partial	Thursday, January 25, 2018
-------------------------------------	---------------	---------	----------------------------

Informational

1 This morning Matt Munger and I came out and tested the tracer wire on lot 98 that was hit during grading. It passed the toner test. This afternoon I came out and checked 2 MH that were re-wrapped. I think he said c-3 and d-1. I took pictures and they are going to back-fill this afternoon. The contractor said they will call tomorrow for the vacuum test. Steve Robbins 01/25/2018 1:49 PM

Comments: