

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172852, Public Works Infrastructure Permit - Commercial
SUMMIT VILLAGE

Address: 1641 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	Steve Robbins	Failed	Thursday, January 25, 2018

Corrective Action Required

1 All the storm structures have been installed and are completed. At the end of Rosemary Ct. they did not install the road and the throat inlets for the storm boxes. I talked with Sue and there engineer is suppose to get with her about this situation. Steve Robbins
01/11/2018 7:42 AM

Corrective Action Required

2 They have not installed the inlets yet, the engineer for the project is suppose to send some revised plans to take care of this problem. Steve Robbins 01/19/2018 3:30 PM

Corrective Action Required

3 The engineer for this project still needs to get with Sue to send a submittal over to make sure these storm boxes and curbs get finished properly. Steve Robbins 01/25/2018 3:41 PM

Comments: