

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171746, Public Works Infrastructure Permit - Residential
Manor at Stoney Creek 2nd - street, storm, sewer and water

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Miscellaneous PWORKS Inspection	Steve Robbins	Passed	Friday, January 26, 2018

Informational

- 1 This morning Matt Munger and I came out and tested the tracer wire on lot 98 that was hit during grading. It passed the toner test. This afternoon I came out and checked 2 MH that were re-wrapped. I think he said c-3 and d-1. I took pictures and they are going to back-fill this afternoon. The contractor said they will call tomorrow for the vacuum test. Steve Robbins 01/25/2018 1:49 PM

Informational

- 2 Today we did a vacuum test for MH 60-288, 60-293 and 60-294. These numbers are off LS Mapper. These MH's were raised and had barrels or rings put on them. We tested them for 3 Minutes. Steve Robbins 01/26/2018 10:55 AM

Comments: